# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Improvements to roads and drains at Yelahanka old town and vinayaka layout surrounding in ward no -01 of yelahanka Sub division. |
| 2 | Amount of Work Portion | Rs. 49.99 lakhs |
| 3 | Estimated Cost | Rs 50.00 lakhs |
| 4 | Name of Contractor | Sri P Shekar gowda |
| 5 | Agreement No | EE(YNK D)E-PMT-15/W O/ 162 /2017-18 Dt 26-3-2018 |
| 6 | No and date under which work order issued | EE(YNK D)E-PMT-15/W O/ 162 /2017-18 Dt 26-3-2018 |
| 7 | Time limit originally fixed for completion | 90 days |
| 8 | Date of application by the contractor for granting extension of time | 26-6-2018 |
| 9 | Date of receipt of application in the sub division office | 26-6-2018 |
| 10 | Extension granted if any | — |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | EWE for RCC drain and laying 1:4:8 concrete for bed and laying M - 20 |
| 12 | Work carried out during 1st extension | — |
| 13 | Work carried out during 2nd extension | — |
| 14 | Time now applied for | 9 days |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the original application of the contractor is enclosed. | yes |
| 17 | Balance of work remaining to be done | Balance work has to be done in the Time extension period, |
| 18 | Probable time required for completion of remaining work | 9 days |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period | — |

| | | |
|---|---|---|
| 20 | Whether notice as per clause of contract has been issued. | — Yes — |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | may be considered without fine As per para (2) |
| 22 | Remarks of the EE with the daily rate of penalty proposed | |

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64